BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Drilling of Borewell in Bhuvaneshwari Nagara and Surrounding Area Bagalagunte ward no-14

Pre measurement Sheet

Name of The Contractor :Sri.K Madavareddy | Job Code : 014-21-000006

Date of Measurement ;-20/4/2022

It.No	Description of Items	Unit	No	L	W	D	Qty
1	2	3	3	4	5	6	7
44	Supply & delivery at site suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 12.5HP/9.3kW 40 stage						
		No					1
			Pre recorded qty in page No 21 date: 31/3/22				1
	Soundarya layout		1				2
	Total Quantity						
14	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe						
		Mtr					243.00
			Pre recorded qty in page No 21 date: 31/3/22				243.00
	Soundarya layout		1	243.00			486.00
	Total Quantity						
15	Supply of 50mm GI collars						
		No					41
			Pre recorded qty in page No 21 date: 31/3/22				41
	Soundarya layout		41				82
	Total Quantity						

Scanned with OKEN Scanner

1	2	3	3	4	5	6	7
16	Supplying and drawing 3 core PVC Sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to IS: 8130-1984. and virgin grade PVC Sheated Suitable for working voltage upto 1100 Volts as per IS:694:1990. 3C X 6.0Sq.mm						
		Mtr					
			Pre recorded qty in page No 22 date: 31/3/22				550.00
	Soundarya layout		2	275			550.00
	Total Quantity						1100.00

20/04/22

Asst Engineer
Ward No.14

Asst Executive Engineer
T.Dasarahalli sub division

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Drilling of Borewell in Bhuvaneshwari Nagara and Surrounding Area Bagalagunte ward no-14

Pre measurement Sheet

Name of The Contractor :Sri.K Madavareddy | Job Code : 014-21-000006

Date of Measurement ;- 13/5/2022

t.No	Description of Items	Unit	No	L	W	D	Qty
1	2	3	3	4	5	6	7
43	Supply & delivery at site suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing,.suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 15HP/11kW 35 stage						
		No					1
	Bhumika layout		1				
	Total Quantity						1
14	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe						
		Mtr					486
			Pre recorded qty in page No 23 date: 20/4/22				
	Bhumika layout		1	243.00			243.00
	Total Quantity						729.00
15	Supply of 50mm GI collars						
		No					82
			Pre recorded qty in page No 23 date: 20/4/22				
	Bhumika layout		41				41
	Total Quantity						123

ಸ.ಕ.ಪಾ.ಪ. ಬಾಗಲಗುಂಟೆ

ಸ.ಕ.ಪಾ.ಪ. ಬಾಗಲಗುಂಟೆ

-25-

Scanned with OKEN Scanner

1	2	3	3	4	5	6	7
16	Supplying and drawing 3 core PVC Sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to IS: 8130-1984. and virgin grade PVC Sheated Suitable for working voltage upto 1100 Volts as per IS:694:1990. 3C X 6.0Sq.mm						
		Mtr					
			Pre recorded qty in page No 24 date: 26/4/22				1100.00
	Bhumika layout		2	275			550.00
	Total Quantity						1650.00

Asst Engineer
Ward No.14

Asst Executive Engineer
T.Dasarahalli Sub division

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Drilling of Borewell in Bhuvaneshwari Nagara and Surrounding Area Bagalagunte ward no-14

Pre measurement Sheet

Name of The Contractor :Sri.K Madavareddy | Job Code : 014-21-000006

Date of Measurement ;- 14/5/2022

It.No	Description of Items	Unit	No	L	W	D	Qty
1	2	3	3	4	5	6	7
44	Supply & delivery at site suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 12.5HP/9.3kW 40 stage						
		No					2
			Pre recorded qty in page No 22 date: 20/4/22				
	NMH layout, Sahyadri layout		1				1
	Total Quantity						3
14	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe						
		Mtr					729.00
			Pre recorded qty in page No 20 date: 13/5/22				
	NMH layout, Sahyadri layout		1	213.00			213.00
	Total Quantity						942.00
15	Supply of 50mm GI collars						
		No					123
			Pre recorded qty in page No 21 date: 13/5/22				
	NMH layout, Sahyadri layout		36				36
	Total Quantity						159

ಸ.ಕ.ಪಾ.ಲ. ಬಾಗಲಗುಂಟೆ

Scanned with OKEN Scanner

1	2	3	3	4	5	6	7
16	Supplying and drawing 3 core PVC Sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to IS: 8130-1984. and virgin grade PVC Sheated Suitable for working voltage upto 1100 Volts as per IS:694:1990. 3C X 6.0Sq.mm						
		Mtr					
			Pre recorded qty in page No 26 date: 17/5/22				1650.00
	NMH layout, Sahyadri layout		2	245			490.00
	Total Quantity						2140.00

14/05/22

Asst Engineer
Ward No.14

Asst Executive Engineer
T.Dasarahalli Sub division

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Drilling of Borewell in Bhuvaneshwari Nagara and Surrounding Area Bagalagunte ward no-14

Pre measurement Sheet

Name of The Contractor :Sri.K Madavareddy | Job Code : 014-21-000006

Date of Measurement ;-15/5/2022

It.No	Description of Items	Unit	No	L	W	D	Qty
1	2	3	3	4	5	6	7
45	Supply & delivery at site suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 7.5HP/5.5kW SD 23stage						
		No					
	Kirloskar Layout		1				1
	Total Quantity						1
14	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe						
		Mtr					
			Pre recorded qty in page No 27 date: 14/5/22				942.00
	Kirloskar Layout		1	183.00			183.00
	Total Quantity						1125.00
15	Supply of 50mm GI collars						
		No					
			Pre recorded qty in page No 27 date: 14/5/22				159
	Kirloskar Layout		31				31
	Total Quantity						190

ಸ.ಕಾ.ಪಾ.ಲ. ಬಾಗಲಗುಂಟೆ

ಸ.ಕಾ.ಪಾ.ಲ. ಬಾಗಲಗುಂಟೆ

Scanned with OKEN Scanner

1	2	3	3	4	5	6	7
16	Supplying and drawing 3 core PVC Sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to IS: 8130-1984. and virgin grade PVC Sheated Suitable for working voltage upto 1100 Volts as per IS:694:1990. 3C X 6.0Sq.mm						
		Mtr					
			Pre recorded qty in page No 28 date: 14/5/22				2140.00
	Kirloskar Layout		2	215			430.00
	Total Quantity						2570.00

15/05/22
Asst Engineer
Ward No.14

Asst Executive Engineer
T.Dasarahalli Sub division

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Drilling of Borewell in Bhuvaneshwari Nagara and Surrounding Area Bagalagunte ward no-14

Pre measurement Sheet

Name of The Contractor :Sri.K Madavareddy | Job Code : 014-21-000006

Date of Measurement:-4/7/2022

It.No	Description of Items	Unit	No	L	W	D	Qty
1	2	3	3	4	5	6	7
40	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b) / 2.3.5						
		Cum					
	For chamber						
			2	2.00	2.00	1.20	9.60
	For pipe line			1864			
	Bhuvaneswari nagara						
	22 nd Cross road S/S		1	30.00	0.75	0.90	20.25
			1	21.00	0.75	0.90	14.18
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	2.00	0.75	0.90	1.35
			1	22.00	0.75	0.90	14.85
			1	29.00	0.75	0.90	19.58
			1	31.00	0.75	0.90	20.93
	22 nd Cross road N/S		1	30.00	0.75	0.90	20.25
			1	21.00	0.75	0.90	14.18
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	2.00	0.75	0.90	1.35
			1	22.00	0.75	0.90	14.85
			1	29.00	0.75	0.90	19.58
			1	31.00	0.75	0.90	20.93
	Renuka road E/S		1	30.00	0.75	0.90	20.25
			1	20.00	0.75	0.90	13.50
	Renuka road W/S		1	30.00	0.75	0.90	20.25
			1	20.00	0.75	0.90	13.50
	Rajesh swamy road E/S		1	30.00	0.75	0.90	20.25
			1	25.00	0.75	0.90	16.88
	Rajesh swamy road W/S		1	30.00	0.75	0.90	20.25

EXECUTIVE ENGINEER
Bruhat Bang... Palike
Dasarahalli Division, Bangalore - 560 057

ಸ.ಕಾ.ಪಾ.ಅ.
ಬಾಗಲಗುಂಟೆ

Scanned with OKEN Scanner

1	2	3	3	4	5	6	7
			1	25.00	0.75	0.90	16.88
	Ramakrishnappa house road E/S		1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	16.00	0.75	0.90	10.80
	Ramakrishnappa house road W/S		1	30.00	0.75	0.90	20.25
			1	23.00	0.75	0.90	15.53
	Veema madam road		1	30.00	0.75	0.90	20.25
			1	18.00	0.75	0.90	12.15
	Pipe road		1	30.00	0.75	0.90	20.25
			1	15.00	0.75	0.90	10.13
	23 rd Cross road		1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	8.00	0.75	0.90	5.40
			Total				630.60

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057

04/03/22

Asst Engineer
Ward No.14

Asst Executive Engineer
T.Dasarahalli Sub division

ಸ.ಕಾ.ಪಾ.ಅ.
ಬಾಗಲಗುಂಟೆ

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Drilling of Borewell in Bhuvaneshwari Nagara and Surrounding Area Bagalagunte ward no-14

Pre measurement Sheet

Name of The Contractor :Sri.K Madavareddy | Job Code : 014-21-000006

Date of Measurement:-11/7/2022

It.No	Description of Items	Unit	No	L	W	D	Qty
1	2	3	3	4	5	6	7
40	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b) / 2.3.5						
		Cum					
	For pipe line						
			Pre recorded qty in page No 31.32 date:4/7/2022				630.60
	Soundarya layout						
	Bore well Road		1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	18.00	0.75	0.90	12.15
			Total				784.50

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

Asst Engineer 11/07/22
Ward No.14

Ass. Executive Engineer
T.Dasarahalli Sub division

ಸ. ಕಾ. ಪಾ. ಅ.
ಬಾಗಲಗುಂಟೆ

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Drilling of Borewell in Bhuvaneshwari Nagara and Surrounding Area Bagalagunte ward no-14

Pre measurement Sheet

Name of The Contractor :Sri.K Madavareddy | Job Code : 014-21-000006

Date of Measurement :-18/7/2022

It.No	Description of Items	Unit	No	L	W	D	Qty
1	2	3	3	4	5	6	7
40	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b) / 2.3.5						
		Cum					
	For pipe line		Pre recorded qty in page No 33 date:11/7/2022				784.50
	Bhumika layout						
	Bore well Road		1	30.00	0.75	0.90	20.25
			1	2.00	0.75	0.90	1.35
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	5.00	0.75	0.90	3.38
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	8.00	0.75	0.90	5.40
	Cross road		1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	6.00	0.75	0.90	4.05
			Total				940.43

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

ಸ.ಕ.ಪಾ.ಎ. ಬಾಗಲಗುಂಟೆ

Asst Engineer
Ward No.14

Asst Executive Engineer
T.Dasarahalli Sub division

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub -Division

Name of Work : Drilling of Borewell in Bhuvaneshwari Nagara and Surrounding Area Bagalagunte ward no-14

Pre measurement Sheet

Name of The Contractor :Sri.K Madavareddy | Job Code : 014-21-000006

Date of Measurement :-22/7/2022

It.No	Description of Items	Unit	No	L	W	D	Qty
1	2	3	3	4	5	6	7
40	KSRB 2-2.2 : Earthwork excavation for foundation of buildings. water supply. sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width. in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b) / 2.3.5						
		Cum					
	For pipe line						
			Pre recorded qty in page No 34 date:18/7/2022				940.43
	Kirloskar Layout						
	20 th Cross road		1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	30.00	0.75	0.90	20.25
			1	1.50	0.75	0.90	1.01
						Total	1022.44

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

Asst Engineer
Ward No.14

Asst Executive Engineer
T.Dasarahalli Sub division

ಸ.ಕಾ.ಪಾ.ಅ.
ಬಾಗಲಗುಂಟೆ

35

Scanned with OKEN Scanner

BRUHATH BANGALORE MAHANAGAR PALIKE

Dasarahalli Sub-Division

Name of Work : Drilling of Borewell in Bhuvaneshwari Nagara and Surrounding Area Bagalagunte ward no-14

Pre measurement Sheet

Name of The Contractor :Sri.K Madavareddy | Job Code : 014-21-000006

Date of Measurement :-2/8/2022

It.No	Description of Items	Unit	No	L	W	D	Qty
1	2	3	3	4	5	6	7
40	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply. sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width. in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b) / 2.3.5						
		Cum					
	For pipe line						
	NMH layout, Sahyadri layout						
			Pre recorded qty in page No 35 date:				1022.44
	2 nd Main road (Bore well Road)		1	28.00	0.75	0.90	18.90
			1	30.00	0.75	0.90	20.25
			1	9.00	0.75	0.90	6.08
			1	30.00	0.75	0.90	20.25
			1	2.00	0.75	0.90	1.35
			1	30.00	0.75	0.90	20.25
			1	3.00	0.75	0.90	2.03
			1	29.00	0.75	0.90	19.58
	1 st Cross road		1	30.00	0.75	0.90	20.25
			1	26.00	0.75	0.90	17.55
	2 nd Cross road		1	30.00	0.75	0.90	20.25
			1	19.00	0.75	0.90	12.83
	3 rd Cross road		1	30.00	0.75	0.90	20.25
			1	18.00	0.75	0.75	10.13
	4 th Cross road		1	30.00	0.75	0.75	16.88
			1	16.00	0.75	0.75	9.00
			Total				1258.24

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057

Asst Engineer 02/08/22
Ward No.14

Asst Executive Engineer 02/08/22
T.Dasarahalli S/D division

ಸ.ಕಾ.ಪಾ.ಅ.
ಬಾಗಲಗುಂಟೆ

- 36